

MRB Workshop Services
 Maryland House
 23 Rutland Street
 Swinton
 Manchester
 M27 6AU
 Tel: 0161 793 4040
 Fax: 0161 822 0070



Total project
 management.....
 Total workshop
 solution.....

CERTIFICATE OF CALIBRATION

The listed equipment has been tested. Calibrated and has performed in accordance with the CUSTOMERS SPECIFICATION. Each of the readings listed are within tolerance laid down unless indicated otherwise

Customer details: Haydock Commercials COOP Lea Green St Helens	Site Address:	Report No	Date Of Calibration
		MRB2019-09-1409	26/09/2019
			Page 19
		Previous Calibration date	Next Calibration Due
		UNKNOWN	26/09/2020

Description and Identification of the Equipment:-

I.D. No	PG02	Description	Pressure Gauge	Model Details	
Serial No		Manu	Not Known	operation range	0-350 Bar
Cal, Freq,	6 Months	Location		Customer Spec	+/- 5 %

Calibration Details	Traceability Information
TEST 1 - Cust 350 Bar TEST 1 - Master 350 Bar TEST 1 - Result Pass TEST 2 - Cust 200 Bar TEST 2 - Actual 203 Bar TEST 2 - Result Pass TEST 3 - Cust 50 Bar TEST 3 - Actual 49 Bar TEST 3 - Result Pass	Below are details of the master certificate:- equipment which has been calibrated at a UKAS laboratory to a specification traceable to national standards. Below are details of the master certificate:- ASSET CODE: 796 EQUIP TYPE: Pressure Gauge 0-400 Bar MANU: Wika CAL CERT No: 549005 UKAS LAB No: 0495 LAST CAL: 05/04/2019 NEXT CAL DUE: 05/04/2020

Additional comments/observations:-	CALIBRATION RESULT PASS
------------------------------------	----------------------------

Calibration carried out by	Calibration performed by Engineer	Signatory for Calibration & Consultancy Service
MRB Workshop services Ltd Maryland House 23 Rutland street Swinton Manchester, M27 6AU	Name A.LEES Position Engineer Sign A.LEES	Name M.BATES Date 08/11/2019 Signature

