

MRB Workshop Services
Maryland House
23 Rutland Street
Swinton
Manchester
M27 6AU
Tel: 0161 793 4040
Fax: 0161 822 0070



Total project
management.....
Total workshop
solution.....

CERTIFICATE OF CALIBRATION

The listed equipment has been tested. Calibrated and has performed in accordance with the CUSTOMERS SPECIFICATION. Each of the readings listed are within tolerance laid down unless indicated otherwise

Customer details: Haydock Commercials M62 Warrington	Site Address:	Report No	Date Of Calibration
		MRB2019-10-1430	21/10/2019
			Page 31
		Previous Calibration date	Next Calibration Due
		UNKNOWN	21/10/2020
Description and Identification of the Equipment:-			
I.D. No	9201780	Description	T-inflator
Serial No		Manu	PCL
Cal, Freq,	6 Monthly	Location	
		Model Details	
		operation range	0-160 PSI
		Customer Spec	+/- 4%

Calibration Details	Traceability Information
TEST 1 - Cust 20 PSI TEST 1 - Master 21 PSI TEST 1 - Result PASS TEST 2 - Cust 70 PSI TEST 2 - Actual 71 PSI TEST 2 - Result PASS TEST 3 - Cust 120 PSI TEST 3 - Actual 121 PSI TEST 3 - Result PASS	Below are details of the master certificate:- equipment which has been calibrated at a UKAS laboratory to a specification traceable to national standards. Below are details of the master certificate:- ASSET CODE: 8824 EQUIP TYPE: Tyre pressure gauge tester MANU: PCL CAL CERT No:549003 UKAS LAB No: 0495 LAST CAL: 05/04/2019 NEXT CAL DUE: 05/04/2020
Additional comments/observations:-	CALIBRATION RESULT Pass

Calibration carried out by	Calibration performed by Engineer	Signatory for Calibration & Consultancy Service
MRB Workshop services Ltd Maryland House 23 Rutland street Swinton Manchester, M27 6AU	Name A.LEES Position Engineer Sign A.LEES	Name M.BATES Date 13/11/2019 Signature

