MRB Workshop Services
Maryland House
23 Rutland Street
Swinton
Manchester
M27 6AU
Tel: 0161 793 4040



## **CERTIFICATE OF CALIBRATION**

The listed equipment has been tested. Calibrated and has performed in accourdance with the CUSTOMERS SPECIFICATION. Each of the readings listed are within tolerance laid down unless indicated otherwise

Customer details: Lanes for drains  Monton		Site Address:		Report No		Date Of Calibration	
				MRB2019-10-1466		31/10/2019	
						Page	
					5		
				Previous Ca	libration date	Next Calibration Due	
				UNKNOWN	J	31/10/2020	
Description and Ident	tification of the Equip	ment:-					
I.D. No TW03 Descri		Descriptio	n T-wrench Model Details				
Serial No		Manu	Siegan operation r		ange 20-80 lbf ft		
Cal, Freq,	6 Monthly	Location	Customer Sp			+/- 4%	
Calibration Details			Traceabilty Inforn	nation			
TEST 1 - Cust	80 lbf ft	· · · · · · · · · · · · · · · · · · ·			ails of the master certificate:-		
TEST 1 - Master	81.3 lbf ft			ich has been calibrated at a UKAS laboratory to a			
TEST 1 - Result		specification traceable to national standards. Below are details of the master certificate:-					
TEST 2 - Cust	50 lbf ft						
TEST 2 - Actual	50.7 lbf ft		ASSET CODE: 17475				
TEST 2 - Result	PASS		EQUIP TYPE: Torque wrench analyser MANU: Norbar torque tools ltd				
TEST 3 - Cust 20 lbf ft CAL (			CAL CERT No: 237	AL CERT No: 237273			
TEST 3 - Actual	19.8 lbf ft		UKAS LAB No: 0256				
TEST 3 - Result	PASS		LAST CAL: 05/04/2019				
			NEXT CAL DUE: 05/04/2020				
Additional comments/observations:-						CALIBRATION RESULT	
						Pass	
Calibration carried out I	by	Calibration	n performed by Engine	Signatory fo	r Calibration &	Consultancy Service	
MRB Workshop services Ltd		Name	A.LEES	Name	M.BATES	•	
Maryland House		Position	Engineer	Date	18/11/2019		
23 Rutland street					-,, -3 <b>-3</b>		
Swinton		Sign	A.LEES	Signature	1285	det	
Manchester, M27 6A	U	3	-				

